GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

RWS&S – Guntur District - NRDWP(SCPSC) – Augmentation of PWS Scheme to Gottipadu Village in Prathipadu Mandal in Guntur District with Estimated cost of Rs.50.00 Lakhs – Post facto Extension of Agreement Time up to 30-11-2019 for a period of (303) days without Liquidated Damages - Accorded - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 273 Dated: 28-05-2020

Read the following:

1. From the Chief Engineer-II, RWS&S Dept., Vijayawada, Lr.No.AEE/CE-II/ Gottipadu/Gnttur/2018, Dt:04.02.2020.
2. Govt. Memo No.RWS0MISC/15/2020, dt:18.05.2020.
3. From the Chief Engineer-II, RWS&S Dept., Vijayawada, Lr.No.AEE/CE-II/ Gottipadu/Guntur/2018, Dt:21.05.2020.

ORDER:

In the circumstances reported by the Chief Engineer-II, Rural Water Supply & Sanitation Department, Vijayawada in his letters 1st & 3rd read above, Government after careful examination of the proposal, hereby accord post facto extension of agreement time up to 30.11.2019 for a period of (303) days without Liquidated Damages, as delay is not attributable to the Contractor in respect of the work “Augmentation of PWS Scheme to Gottipadu Village in Prathipadu Mandal in Guntur District”.

2. The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT.

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Superintendent Engineer, RWS&S, Guntur District.

Copy to:
PS to Minister (PR,RD & Mines & Geology)
PS to Prl. Secretary to Govt., (PR&RD).
Sf/SCs.

// FORWARDED : : BY ORDER //

SECTION OFFICER.